

10th May 2019

Dear Residents & Ward Councillors,

I am writing firstly to update you on our progress and secondly to ask for your further ongoing co-operation.

The delivery and installation of the modules has commenced, using the large crane which I'm sure you will have seen. For safety reasons this operation is entirely weather dependant; however due to excessive winds on Tuesday and Wednesday we are behind programme. In total we have 27 modules to install. The school SATS exams start next Monday 13th and I intend to have this element of the works done by then.

We have put in place a "catch up" plan which includes revising deliveries and working a full day on Saturday 11th. The crane will then remain on site and has been permitted by the Abnormal Loads team to leave site on Sunday 12th. The actual crane works are quiet but you may hear some warning buzzers, engines, small tools and the like – there are no planned noisy works such as breaking out concrete or excavating.

My operatives will park in the Primary School car park and not make any unnecessary noise especially when arriving or leaving site.

I have been speaking with Leeds City Council and they do agree that it is not uncommon to work outside of the approved hours in such exceptional circumstances. Hence why I am writing to you all.

This weekend my Senior Site Manager, Tony Shaw, will be supervising all works. In the event of any queries you may have you may contact him on 07511 700798.

I thank you in advance for your understanding and co-operation. Should you wish to discuss this or any other matter please contact Tony or myself.

Kind regards,

Andy Catherall
Contract Manager
Portakabin Limited
07837 195 355

